BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of the Work : Maintenance of Existing Borewells in ward No. 05 Byatarayanapura Sub Division.

Pre-Measurements

Job Code: 006-19-000043

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
PRE MEASUREMENTS

Name of work: Maintenance of water supply works to existing borewells at Hegadenagara Surrounding area in Ward No. 06 Byatarayanapura Sub Division

Work Order No: BBMP/EE/BTP/WO/61/2019-20 dt: 15-07-2019

JOB NUMBER: 006-19-000043

Estimate Cost: 30.00 lakhs.

As No: AS/CE(YNK)/11/2019-20 dt:09-05-2019

Ts No :TS/ CE(YNK) /06/2019-20 dt : 09-05-2019

Name of Contractor : Sri. Madhuraj H.N

Sl No	Description of item	Unit	No	L	B	D	Qty
43	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)						
	Dasarahalli Colony	Cum	1	30.00	0.45	0.75	10.13
			1	30.00	0.40	0.80	9.60
			1	30.00	0.45	0.75	10.13
			1	30.00	0.40	0.70	8.40
			1	30.00	0.45	0.80	10.80
			1	30.00	0.45	0.85	11.48
			1	30.00	0.45	0.70	9.45
			1	30.00	0.45	0.75	10.13
			1	12.00	0.40	0.70	3.36
	Dasarahalli Harsha bar Road		1	30.00	0.45	0.60	8.10
			1	30.00	0.45	0.70	9.45
			1	30.00	0.45	0.75	10.13
			1	30.00	0.50	0.80	12.00
			1	30.00	0.45	0.85	11.48
			1	30.00	0.45	0.85	11.48
			1	23.00	0.45	0.75	7.76
	Hegadenagra Ramaiah Road 2nd Cross		1	30.00	0.45	0.80	10.80
			1	30.00	0.50	0.80	12.00
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.70	9.45
			1	30.00	0.45	0.75	10.13
			1	30.00	0.40	0.75	9.00
	Thanisandra Telecom layout 4th Cross		1	30.00	0.40	0.80	9.60
			1	30.00	0.45	0.80	10.80
			1	30.00	0.35	0.75	7.88
			1	30.00	0.45	0.75	10.13
			1	30.00	0.40	0.75	9.00
			1	30.00	0.45	0.80	10.80
			1	30.00	0.45	0.80	10.80
	Thanisandra Telecom Layout 5th Cross		1	22.00	0.45	0.85	8.42
			1	30.00	0.40	0.60	7.20
			1	30.00	0.45	0.70	9.45
			1	30.00	0.40	0.85	10.20
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.70	9.45
			1	30.00	0.40	0.80	9.60
			1	30.00	0.45	0.75	10.13
			1	12.00	0.45	0.80	4.32
				Actiual Qty			363.23

29.06.2020
Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
Ward No.06
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

29/6/2020
Asst. Executive Engineer
Byatarayanapura Sub division
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
44	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc , complete (P.NO - 96, I NO - 13.73.2, PWD SR 18-19) 75 mm dia 6 KSC PVC pipe						
	Dasarahalli Colony	Cum	1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	12.00			12.00
	Dasarahalli Harsha bar Road		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	23.00			23.00
	Hegadenagra Ramaiah Road 2nd Cross		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
	Thanisandra Telecom layout 4th Cross		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	22.00			22.00
	Thanisandra Telecom Layout 5th Cross		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	12.00			12.00
				Actiual Qty			**1089.00**

04/07/2020

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
Ward No.06
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Asst. Executive Engineer
Byatarayanapura Sub division
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Scanned by CamScanner